

Water Testing Results from Pan American Academy Charter School

Location	Date	Results mg/L	Remediation Plan
Kitchen Sink	2/10/20	<.001	N/A
Staff Lounge Sink	2/10/20	<.001	N/A
Water Fountain Annex	2/10/20	<.001	N/A
Kitchen Sink Annex	2/10/20	<.001	N/A
Nurse's Office Sink	3/4/20	.030	Signs placed at sight indicating that this is not potable water.
Nurse's Office Sink	8/3/21	.003	Signs placed at sight indicating that this is not potable water.
1 st Floor Bottle Filler	3/4/20	<.001	N/A
1 st Floor Water Fountain	3/4/20	<.001	N/A
2 nd Floor Bottle Filler	3/4/20	<.001	N/A
2 nd Floor Water Fountain	3/4/20	<.001	N/A
3 rd Floor Bottle Filler	3/4/20	<.001	N/A
3 rd Floor Water Fountain	3/4/20	<.001	N/A
1 st Floor Water Fountain (single)	3/4/20	.119	Removed from service. Alternate source of water provided. Filter Installed on unit
1 st Floor Water Fountain (single)	4/10/20	<.001	Put back in service with filter. Will retest in August.
1 st Floor Water Fountain (single)	8/3/21	<.001	In service with filter. Will retest in January.
2 nd Floor Water Fountain (mid)	2/10/20	.290	Water fountain removed and replaced with a new unit.
2 nd Floor Water Fountain (mid)	3/4/20	.794	Removed from service. Alternate source of water provided. Filter Installed on unit
2 nd Floor Water Fountain (mid)	4/10/20	<.001	Put back in service with filter. Will retest in August.
2 nd Floor Water Fountain (mid)	8/3/21	<.001	In service with filter. Will retest in January.
2 nd Floor Water Fountain (right)	3/4/20	.319	Removed from service. Alternate source of water provided. Filter Installed on unit
2 nd Floor Water Fountain (right)	4/10/20	<.001	Put back in service with filter. Will retest in August.
2 nd Floor Water Fountain (right)	8/3/21	<.001	In service with filter. Will retest in January.
3 rd Floor Water Fountain (mid)	3/4/20	.191	Removed from service. Alternate source of water provided. Filter Installed on unit

3 rd Floor Water Fountain (mid)	4/10/20	<.001	Put back in service with filter. Will retest in August.
3 rd Floor Water Fountain (mid)	8/3/21	<.001	In service with filter. Will retest in January.
3 rd Floor Water Fountain (right)	3/4/20	.072	Removed from service. Alternate source of water provided. Filter Installed on unit
3 rd Floor Water Fountain (right)	4/10/20	<.001	Put back in service with filter. Will retest in August.
3 rd Floor Water Fountain (right)	8/3/21	<.001	In service with filter. Will retest in January.

Testing conducted by Suburban Testing Labs and Environmental Design, Inc.